

**I. NON-SUBDIVISION ROADS (T-SPLOST AND LMIG)**

ACTIVITY	START	END	
<b>2019 TSPLOST ROADS</b>			
Welcome All Road	3/17/2020	3/25/2020	<b>Milling and Paving Completed</b>
Hunter Road	3/26/2020	4/1/2020	
Old Bill Cook Road	3/28/2020	4/4/2020	
Creel Road	4/6/2020	4/10/2020	
<b>2019 LMIG ROADS</b>			
Cascade Palmetto Hwy.	4/8/2020	4/24/2020	<b>Milling and Paving Completed</b>
Demooney Road	4/27/2020	5/1/2020	
East Stubbs Road	5/4/2020	5/7/2020	

**I. SUBDIVISIONS ROADS (T-SPLOST)**

Road resurfacing for the subdivisions scheduled for 2019 TSPLOST are also underway.

ACTIVITY	START	END	NOTES
<b>2019 TSPLOST SUBDIVISIONS</b>			
Ponderosa Pines	4/6/2020	4/7/2020	<b>Milling and Paving Completed</b>
Thornton Woods	4/11/2020	7/22/2020	<b>Milling and Paving in Progress</b>
Red Oak Woods	4/7/2020	7/6/2020	
Southern Pines	5/4/2020	5/27/2020	
Village Green	5/28/2020	5/28/2020	Milling and Paving
Melanie Woods	6/1/2020	6/1/2020	Milling and Paving
Melanie Manor	6/1/2020	6/2/2020	Milling and Paving
Muirwoods	6/3/2020	6/5/2020	Milling and Paving
Pointer Ridge	6/8/2020	7/3/2020	Milling and Paving
Huntington Estates	7/8/2020	7/9/2020	Milling and Paving
Flat Shoals Estates	7/9/2020	7/11/2020	Milling and Paving
Chippewa Forest	7/13/2020	7/16/2020	Milling and Paving
Robinson Woods	7/23/2020	7/23/2020	Milling and Paving

Robinson Woods	7/23/2020	7/23/2020	Milling and Paving
Creel Crossing	7/23/2020	7/24/2020	Milling and Paving
Creel/Bethsaida Corner	7/24/2020	7/25/2020	Milling and Paving
Oakley Township	7/27/2020	7/31/2020	Milling and Paving
Milam Park	8/1/2020	8/1/2020	Milling and Paving
Latimore Park	8/4/2020	8/5/2020	Milling and Paving
Park Plateau	8/6/2020	8/6/2020	Milling and Paving