



City of South Fulton Department of Public Works  
**T278 Cascade Road over Branch of Utoy Creek**  
**Culvert Replacement**

Council District(s): 1

ARC No.

PI

Project Manager:

**PROJECT SCOPE:**

The proposed project will construct a bottomless culvert to replace an existing structure that has experienced differential settlement and severe scour at curtain walls. The typical section will include 11-foot travel lanes and 5-foot wide sidewalks. The new culvert will be designed to have no load restriction posting signs.

**R.O.W. DATA:** Total Parcels    0    Acquired    0    Remaining    0    Certified:

**PROJECT SCHEDULE:**

**DESIGN:**                      FINAL  
**RIGHT-OF-WAY:**            WINTER 2020  
**UTILITIES:**                    SPRING 2020  
**CONSTRUCTION:**            SPRING 2020



**BUDGET:**

Phase	FY	Funds			Project Costs			Budgeted		
		Federal	State/City	CoSF	Estimated	Type	Amount	FY	Amount	FY
Design:	2018	\$0	\$0	\$100,000	\$100,000	Preliminary	\$100,000	2020	\$0	2021
ROW:		\$0	\$0	\$0	\$0	Conceptual	\$0	2020	\$0	2021
Utilities:	2020	\$0	\$0	\$100,000	\$100,000	Conceptual	\$0	2020	\$0	2021
Construction:	2020	<u>\$0</u>	<u>\$0</u>	<u>\$1,000,000</u>	<u>\$1,000,000</u>	Conceptual	<u>\$156,000</u>	2020	<u>\$381,000</u>	2021
Total:		\$0	\$0	\$1,200,000	\$1,200,000		\$256,000		\$381,000	

**COMPLETED ITEMS:** Preliminary plans, right-of-way plans

**PENDING ITEMS:** Construction letting

**ACTION ITEMS:** Authorization to fabricate culvert pre-cast structure to allow construction letting in the spring